

Contract Change Order No. 2Date: March 15, 2023Project Number: 95.18012Project Name: Water Services and Valve Replacements Phase IIContractor: T.E. Roberts, Inc.

*This Change Order covers changes to the subject Contract as described herein. The Contractor is to furnish equipment, materials, labor and perform all work as necessary or required to complete the Change Order items at the prices agreed upon between the Contractor and the City.*

	Cost	Working Days
Original Contract Amount:	\$ 449,116.00	60
Previous Change Orders Amounts:	\$ -	0
This Change Order Amount:	\$ -	2
Total Increase to Contract to Date:	\$ -	2
Revised Total Contract Amount:	\$ 449,116.00	62
Percentage of Total (Increase/Decrease) to Contract Amount to Date:	0.00%	

FIRST WORKING DAY.....		June 27, 2022
Working days specified in Contract.....	60	Working Days
Administrative Delay .....	0	Working Days
ORIGINAL COMPLETION DATE.....		September 19, 2022
Non-working days due to weather delays.....	0	Non-working Days
Non-working days due to Administrative Delay.....	163	Non-working Days
Contract Time Extensions by Previous Change Orders.....	0	Working Days
Contract Time Extensions by This Change Order.....	2	Working Days
REVISED COMPLETION DATE.....		May 15, 2023

#### DESCRIPTION OF WORK COMPLETED, ESTIMATES OF QUANTITIES, AND PRICES TO BE PAID:

Item No.	Description	Change Order Quantity	Unit	Unit Cost	Change Order Cost	Add'l Working Days
1.0	Mutual agreement between the City and Contractor to suspend contract Work starting on July 27, 2022 due to the procurement delay of 2" water service materials, and to resume contract Work on March 13, 2023. This change provides 163 Non-Working Days for Administrative Delay between July 27, 2022 to March 10, 2023, and 2 additional Working Days for Contractor site restoration and demobilization (July 25 & 26, 2022).	1	LS	\$ -	\$ -	2
Estimated Total of This Change Order:					\$ -	0

**PAYMENT FOR THIS WORK WILL BE MADE BASED ON FIELD MEASURED QUANTITIES AT THE ADJUSTED CONTRACT UNIT PRICES LISTED ABOVE AND THE TOTAL COST MAY DIFFER FROM THE ESTIMATED AMOUNT SHOWN ABOVE.**

Contract Change Order No. 2Date: March 15, 2023Project Number: 95.18012Project Name: Water Services and Valve Replacements Phase IIContractor: T.E. Roberts, Inc.

Approval Recommended by:

DocuSigned by:

Patrick Kelley

F9F3F1870CCB49C...

Date: 3/15/2023

Patrick Kelly, E.I.T., Contracts Manager

Approved by:

DocuSigned by:

Thomas Bekele

49CC8F00F4AF49B...

Date: 3/16/2023

Thomas Bekele, P.E., Director of Public Works

**CONTRACTOR ACCEPTANCE STATEMENT**

***THIS CHANGE ORDER REPRESENTS FULL AND COMPLETE COMPENSATION FOR ALL DIRECT AND INDIRECT COSTS (INCLUDING, BUT NOT LIMITED TO, EXTENDED OR ADDITIONAL FIELD AND HOME OFFICE OVERHEAD, SUPERVISION, LABOR, MATERIALS AND EQUIPMENT, INSURANCE, TAXES, BONDS AND PROFIT), ALL ESCALATION, DELAY, DISRUPTION, ACCELERATION, INEFFICIENCIES, LOST PRODUCTIVITY, DIFFERING SITE CONDITIONS AND/OR CONSTRUCTION INTERFERENCES ARISING OUT OF OR AS A RESULT OF THIS CHANGE ORDER OR THE RIPPLE EFFECT OR CUMULATIVE IMPACT OF THIS CHANGE ORDER ON THE PERFORMANCE OF THE OVERALL WORK UNDER THE CONTRACT. THE PARTIES HERETO AGREE THAT THIS CHANGE ORDER CONSTITUTES A MUTUAL ACCORD AND SATISFACTION WITH RESPECT TO ALL CLAIMS FOR IMPACTS, SCHEDULE EXTENSION OR ANY COSTS OF WHATSOEVER NATURE, WHETHER KNOWN OR UNKNOWN, ARISING OUT OF THIS CHANGE ORDER.***

Accepted by:

DocuSigned by:

Tim Roberts

3E7B7CD2EDB9451...

Date: 3/15/2023

Tim Roberts, T.E. Roberts, Inc.